

LEVEL 1 INSPECTION & TESTING

| Geotechnical | Environmental | Residential | Pavements | Investigations & Design |



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Site: Merrifield Estate - Stage 66, Mickleham

Project No: 1120 0180-1



Prepared for:

BMD Urban

December 2020

Contact Information

A & Y Associates Pty Ltd

ABN 92 614 244 665

Address: 5/16 Network Drive,
Truganina 3029

Phone: (03) 8754 8325

Email: info@ayassociates.com.au

Document Information

Prepared for: **BMD Urban**

Attention: Alyssa Willder

ABN 65 158 035 539

Address: 24-30 Camberwell Rd,
Hawthorn East 3124

Mobile: 0400 207 600

Email: Alyssa.willder@bmd.com.au

Revision Chart

Version	Description	Author	Reviewer	Release Approval	Release Date	Client Copy
0	Level 1 Inspection & Testing Report	YZ	AT	AT	4/12/2020	Soft copy (email)

Project Contributors

Prepared by:



Yan Zheng
(BE Civil and Infrastructure)
MIEAust
Geotechnical Engineer
Mob: 0425 040 127
Email: yan@ayassociates.com.au



Reviewed and Authorized by:



Alvin Tan
(BE Civil and Infrastructure)
MIEAust
Geotechnical Engineer
Mob: 0449 288 338
Email: alvin@ayassociates.com.au



Table of Contents

1. Introduction.....	4
2. Project Summary	4
3. Project Specifications	5
4. Subgrade Assessment.....	6
5. Earthworks	6
6. Fill Material.....	6
7. Testing	7
8. Exclusion	7
9. Conclusion	8
Appendix A – Site Plan.....	9
Appendix B – Test Locations.....	12
Appendix B – Test Results Summary	15
Appendix D – NATA Test Results.....	17

1. Introduction

This report presents the results of the Level 1 Inspection and Testing for the construction of the fill platforms located in Merrifield Estate - Stage 66, Mickleham.

2. Project Summary

It is understood that BMD Urban require the fill platforms within Merrifield Estate - Stage 66, Mickleham to be constructed under Level 1 Inspection and Testing undertaken by a Geotechnical Inspection and Testing Authority (GITA).

Level 1 Inspection and Testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes".

The Level 1 Inspection was undertaken by a Geotechnician from A&Y Associates over a period of 5 working days on 16th of June 2020, 17th of June 2020, 6th of July 2020, 7th of July 2020 and 5th of August 2020.

This report is applicable for fill placed by BMD Urban for the following lots and open channel located in Merrifield Estate - Stage 66, Mickleham as shown in Appendix A - Site Plan.

- Open Channel
- Lot 6602 to Lot 6607
- Lot 6621 to Lot 6639

3. Project Specifications

No specification has been provided for the construction works in Merrifield Estate - Stage 66, Mickleham. The supervision and inspections were performed based on AS3798. A short summary of the requirements outlined in AS3798 is provided below:

- All filling in excess of 300mm depth shall be undertaken to specifications satisfying the requirements of AS3798.
- Material to be used for fill construction shall satisfy the requirements of AS3798-2007 "Guidelines on Earthworks for Commercial and residential Developments". Material used shall be free of:
 - Organic soils, such as topsoils, severely root affected subsoil and peat;
 - Contaminated soils;
 - Materials which undergo volume change or loss of strength when disturbed and exposed to moisture;
 - Silts, or materials that have deleterious engineering properties of silt;
 - Fill that contains wood, metal, plastic, boulders or other deleterious material, in sufficient proportions to affect the required performance of fill;
 - The maximum particle size of any rocks or other lump, within the layer, has not exceeded two-thirds (2/3) of the compacted layer thickness.
- Compaction to achieve a dry density ratio of at least 95% Standard, as the project was classified as **Residential**.

4. Subgrade Assessment

The subgrade was assessed by A&Y Associates following the topsoil removal and before any fill was placed. The subgrade assessment were undertaken on the 15th June 2020 and 6th July 2020 as mentioned in report 1120 0180-1 (SSI1).

The exposed subgrade material comprised silty clay. No deleterious material, wet, and soft patches were found during the inspection.

5. Earthworks

The earthworks for this project included stripping of topsoil, removing of tree roots, proof rolling the subgrade and placement and compaction of fill to construct engineered platforms.

Based on design plans and site inspection, it appears that the average fill thickness placed is approximately 300mm to 2400mm. It should be noted that the overall fill depths are estimated using onsite visual methods and may not be a true representation of fill depths as site conditions may change over time.

6. Fill Material

The fill material used for the platform consisted of on-site boxed out material. The stockpiled material was predominantly comprising of Clay fill.

7. Testing

Field density testing was undertaken on the compacted fill at a frequency of a minimum of 3 tests per lot (AS3798 Table 8.1).

Test were performed using Nuclear Density Gauge for field density determination as per AS 1289.5.8.1. Testing was completed at a minimum rate of 3 field density test per day's production based on the minimum requirements of AS 3798-2007 and taken from each layer of fill placed.

A total of 18 field density tests were performed during the earthworks. All of the test results met the specified compaction requirement of 95% Standard Compaction.

The locations of the 18 field density tests are shown in Appendix B - Test Locations. A summary of the test results obtained from the field density testing is presented in Appendix C – Test Results Summary. The laboratory test reports of the field density tests are presented in Appendix D – NATA Test Results.

8. Exclusion

A & Y Associates was not involved in monitoring and testing the following works and as such are not included in the Level 1 report.


- Any trenches excavated and backfilled on site for the installation of underground services such as sewers, electrical conduits, water mains etc.
- Footpaths in front of the lots that may be excavated and filled after the Level 1 supervision conducted by A & Y Associates.
- Uncontrolled fill and topsoil that may have been placed as part of the landscaping of the site following the completion of the engineered fill construction.


9. Conclusion

On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by BMD Urban appears to be consistent with the requirements of AS 3798 in regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to A & Y Associates.

This report has been prepared for the benefit of our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement. No responsibility for this report will be taken by A & Y Associates if it is altered in any way, or not reproduced in full.

Appendix A – Site Plan







Appendix B – Test Locations



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS



Appendix B – Test Results Summary

Project No		1120 0180-1			Client	BMD Urban				
Project Name		Merrifield Estate-Stage 66			Specification			Density Ratio ≥ 95% of Peak Wet Density		
Location		Mickleham								
Test No	Retest of Test	Date	Location	Layer	Oversize	Density Ratio	Moisture Ratio	Moisture Variation	Pass / Fail	Retest
#	#		Lot #	#	%	%	%	%		Pass / Fail
1	-	16/06/2020		1	16.4	98.0	97.5	-0.5	Pass	-
2	-	16/06/2020	-	2	14.9	99.0	99.0	0.0	Pass	-
3	-	16/06/2020	-	3	14.3	98.5	101.0	0.0	Pass	-
4	-	16/06/2020	-	4	16.0	99.0	100.5	0.0	Pass	-
5	-	17/06/2020	-	5	14.5	96.0	97.0	-0.5	Pass	-
6	-	17/06/2020	-	6	19.4	98.5	99.0	0.0	Pass	-
7	-	17/06/2020	-	7	15.2	97.5	96.0	-1.0	Pass	-
8	-	17/06/2020	-	8	12.9	97.5	96.5	-1.0	Pass	-
9	-	6/07/2020	-	1	7.2	98.5	98.5	-0.5	Pass	-
10	-	6/07/2020	-	2	0.0	98.5	99.0	-0.5	Pass	-
11	-	6/07/2020	-	3	0.0	97.5	98.5	-0.5	Pass	-
12	-	6/07/2020	-	4	0.0	95.0	98.5	0.0	Pass	-
13	-	7/07/2020	-	5	12.4	98.5	98.0	-0.5	Pass	-
14	-	7/07/2020	-	6	15.8	97.0	97.5	-0.5	Pass	-
15	-	7/07/2020	-	7	13.1	99.0	98.5	-0.5	Pass	-
16	-	5/08/2020	-	1	18.0	100.0	96.5	-0.5	Pass	-
17	-	5/08/2020	-	2	12.2	98.5	96.0	-0.5	Pass	-
18	-	5/08/2020	-	3	0.0	101.5	97.0	-0.5	Pass	-
-										
** Negative (-) value indicates that the field moisture content is drier than the optimum moisture content (OMC)									 A&Y ASSOCIATES <small>GEO TECHNICAL ENGINEERING CONSULTANTS</small>	
** Positive (+) value indicates that the field moisture content is wetter than the optimum moisture content (OMC)										

Appendix D – NATA Test Results

Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban				Job No:	BMD1200
Project:	Merrifield Estate - Stage 66				Report:	1
Location:	Mickleham					

Sample No	1	2	3	4		
Date Tested	16/06/2020	16/06/2020	16/06/2020	16/06/2020		
Time Tested	AM	PM	PM	PM		

Test Location	Refer To Plan	Refer To Plan	Refer To Plan	Refer To Plan		
Level/Layer	1	2	3	4		
Layer Thickness	mm 300	mm 300	mm 300	mm 300		
Test Depth	mm 275	mm 275	mm 275	mm 275		
Field Wet Density	t/m ³ 2.01	t/m ³ 1.992	t/m ³ 1.954	t/m ³ 1.97		
Field Moisture Content	% 19.5	% 22.3	% 22.2	% 23.6		
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill		

Oversize Material	WET, % 16.4	WET, % 14.9	WET, % 14.3	WET, % 16.0		
Sieve Size	mm 19	mm 19	mm 19	mm 19		
Peak Converted Wet Density	t/m ³ 2.04	t/m ³ 2.00	t/m ³ 1.97	t/m ³ 1.97		
Optimum Moisture Content	% 20	% 22.5	% 22	% 23.5		

Moisture Ratio	% 97.5	% 99	% 101	% 100.5		
Moisture Variation from OMC	% -0.5 Drier	% 0.0 OMC	% 0.0 OMC	% 0.0 OMC		
Density Ratio	% 98.0	% 99.0	% 98.5	% 99.0		

Specification:	95% STD	Test Selection:	N/A
Notes:	1120 0180-1 (SI01)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)




NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included
in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns
Date: 16/07/2020



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban				Job No:	BMD1200
Project:	Merrifield Estate - Stage 66				Report:	2
Location:	Mickleham					



Sample No	5	6	7	8		
Date Tested	17/06/2020	17/06/2020	17/06/2020	17/06/2020		
Time Tested	AM	AM	AM	PM		


Test Location	Refer To Plan	Refer To Plan	Refer To Plan	Refer To Plan		
Level/Layer	5	6	7	8		
Layer Thickness	mm 300	mm 300	mm 300	mm 300		
Test Depth	mm 275	mm 275	mm 275	mm 275		
Field Wet Density	t/m ³ 1.926	t/m ³ 1.979	t/m ³ 1.983	t/m ³ 1.995		
Field Moisture Content	% 19.9	% 21.3	% 25.4	% 21.2		
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill		

Oversize Material	WET, % 14.5	WET, % 19.4	WET, % 15.2	WET, % 12.9		
Sieve Size	mm 19	mm 19	mm 19	mm 19		
Peak Converted Wet Density	t/m ³ 1.98	t/m ³ 1.98	t/m ³ 2.02	t/m ³ 2.03		
Optimum Moisture Content	% 20.5	% 21.5	% 26.5	% 22		

Moisture Ratio	% 97	% 99	% 96	% 96.5		
Moisture Variation	% -0.5	% 0.0	% -1.0	% -1.0		
from OMC	Drier	OMC	Drier	Drier		
Density Ratio	% 96.0	% 98.5	% 97.5	% 97.5		

Specification:	95% STD	Test Selection:	N/A
Notes:	1120 0180-1 (SI02)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 NATA WORLD RECOGNISED ACCREDITATION	NATA Accredited Laboratory No. 20172	Approved Signatory:  David Burns Date: 16/07/2020
	Accreditation for compliance with ISO/IEC 17025 - Testing	
	The results of tests, calibrations and/or measurements included	
	in this document, are traceable to Australian / National Standards	



Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban				Job No:	BMD1200
Project:	Merrifield Estate - Stage 66				Report:	3
Location:	Mickleham					

Sample No	9	10	11	12		
Date Tested	6/07/2020	6/07/2020	6/07/2020	6/07/2020		
Time Tested	AM	PM	PM	PM		

Test Location	Refer To Plan	Refer To Plan	Refer To Plan	Refer To Plan		
Level/Layer	1	2	3	4		
Layer Thickness	mm 300	mm 300	mm 300	mm 300		
Test Depth	mm 275	mm 275	mm 275	mm 275		
Field Wet Density	t/m ³ 1.97	t/m ³ 1.984	t/m ³ 1.928	t/m ³ 1.934		
Field Moisture Content	% 23.6	% 25.2	% 21.2	% 26.5		
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill		

Oversize Material	WET, % 7.2	WET, % 0.0	WET, % 0.0	WET, % 0.0		
Sieve Size	mm 19	mm 19	mm 19	mm 19		
Peak Converted Wet Density	t/m ³ 1.98	t/m ³ 2.02	t/m ³ 1.98	t/m ³ 2.03		
Optimum Moisture Content	% 24	% 25.5	% 21.5	% 27		

Moisture Ratio	% 98.5	% 99	% 98.5	% 98.5		
Moisture Variation from OMC	% -0.5 Drier	% -0.5 Drier	% -0.5 Drier	% 0.0 OMC		
Density Ratio	% 98.5	% 98.5	% 97.5	% 95.0		

Specification:	95% STD	Test Selection:	N/A
Notes:	1120 0180-1 (SI03)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)




NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included
in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns
21/07/2020

Date:



Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1200	
Project:	Merrifield Estate - Stage 66			Report:	4	
Location:	Mickleham					

Sample No	13	14	15			
Date Tested	7/07/2020	7/07/2020	7/07/2020			
Time Tested	AM	PM	PM			

Test Location	Refer To Plan	Refer To Plan	Refer To Plan			
Level/Layer	5	6	7			
Layer Thickness	mm 300	mm 300	mm 300			
Test Depth	mm 275	mm 275	mm 275			
Field Wet Density	t/m ³ 1.977	t/m ³ 1.922	t/m ³ 1.98			
Field Moisture Content	% 23.5	% 23.4	% 21.2			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 12.4	WET, % 15.8	WET, % 13.1			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.97	t/m ³ 1.98	t/m ³ 1.98			
Optimum Moisture Content	% 24	% 24	% 21.5			

Moisture Ratio	% 98	% 97.5	% 98.5			
Moisture Variation	% -0.5	% -0.5	% -0.5			
from OMC	Drier	Drier	Drier			
Density Ratio	% 98.5	% 97.0	% 99.0			

Specification:	95% STD	Test Selection:	N/A
Notes:	1120 0180-1 (SI04)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)




NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included
in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns
Date: 21/07/2020



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban			Job No:	BMD1200		
Project:	Merrifield Estate - Stage 66			Report:	5		
Location:	Mickleham						



Sample No	16	17	18			
Date Tested	5/08/2020	5/08/2020	5/08/2020			
Time Tested	AM	AM	AM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	1	2	3			
Layer Thickness	mm 300	mm 300	mm 300			
Test Depth	mm 275	mm 275	mm 275			
Field Wet Density	t/m ³ 1.967	t/m ³ 1.952	t/m ³ 2.003			
Field Moisture Content	% 20.3	% 19.7	% 23.3			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 18.0	WET, % 12.2	WET, % 0.0			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.95	t/m ³ 1.98	t/m ³ 1.98			
Optimum Moisture Content	% 21	% 20.5	% 24			

Moisture Ratio	% 96.5	% 96	% 97			
Moisture Variation from OMC	% -0.5 Drier	% -0.5 Drier	% -0.5 Drier			
Density Ratio	% 100.0	% 98.5	% 101.5			

Specification:	95% STD	Test Selection:	N/A
Notes:	1120 0180-1 (SI05)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 <p>NATA Accredited Laboratory No. 20172 Accreditation for compliance with ISO/IEC 17025 - Testing The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p>Approved Signatory:</p>  <p>David Burns</p> <p>Date: 10/08/2020</p>
---	---



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

