


Merrifield Estate - Stage 42, Mickleham

Level 1 Inspection & Testing Report

Reference: 1120 0283-1



Prepared for:

BMD Urban

May 2022



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Document Control Record

Prepared by:

A&Y Associates Pty Ltd

ABN 92 614 244 665

5/16 Network Drive

Truganina, VIC 3029

T: (03) 8754 8325

E: info@ayassociates.com.au

W: www.ayassociates.com.au

Document control

Report title		Level 1 Inspection & Testing			
Project reference number		1120 0283-1			
Client		BMD Urban			
Contact name		Alyssa Willder			
Contact number		0400 207 600			
Contact e-mail		Alyssa.willder@bmd.com.au			
Revision	Date	Descriptions/Status	Author	Reviewer	Approver
0	19/05/2022	First Issue	B Mu	A Tan	A Tan

Approver



Alvin Tan

(BE Civil and Infrastructure), MIEAust

Senior Geotechnical Engineer

E: alvin@ayassociates.com.au | M: 0449 288 338



ENGINEERS
AUSTRALIA
Professional Engineer
MEMBER

Disclaimer

The findings and conclusions contained in this report are made based on site conditions that existed at the time this work was conducted. The conclusions present in this report are relevant to the conditions of the site and the state of legislation currently enacted as at the date of this report.

Findings and conclusions are made assuming that the soil, groundwater, geological and chemical conditions detailed within this report are accurate and remain applicable to the site at the time of writing. No other warranties are made or intended.

A&Y Associates (A&Y) Pty Ltd has used a degree of skill and care ordinarily exercised by reputable members of our profession practicing in the same or similar locality.

A&Y does not make any representation or warranty that the conclusions in this report will be applicable in the future as there may be changes in the condition of the site, applicable legislation or other factors that would affect the conclusions contained in this report.

This report has been prepared exclusively for use by our client. This report cannot be reproduced without the written authorisation of A&Y and then can only be reproduced in its entirety.

Applicability

This report has been prepared for the benefit for our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement.

No responsibility for this report will be taken by A&Y if it is altered in any way, or not reproduced in full.

Contents

1	Introduction.....	3
2	Project Summary	3
3	Project Specifications.....	4
4	Subgrade Assessment.....	5
5	Earthworks	5
6	Fill Material	5
7	Testing.....	6
8	Finished Surface Levels	6
9	Exclusion	6
10	Conclusion	7
	Appendix A - Site Plan	8
	Appendix B – Test Locations	11
	Appendix C – Test Results Summary	13
	Appendix D – NATA Test Results	15

1 Introduction

This report presents the results of the Level 1 Inspection and Testing for the construction of the fill platforms located in Merrifield Estate - Stage 42, Mickleham.

2 Project Summary

It is understood that BMD Urban required the fill platforms within Merrifield Estate - Stage 42, Mickleham to be constructed under Level 1 Inspection and Testing undertaken by a Geotechnical Inspection and Testing Authority (GITA).

Level 1 Inspection and Testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes".

The Level 1 inspection was undertaken by a Geotechnician from A&Y Associates over a period of five (5) working days from the **7th of October 2021 to 7th of January 2022**.

This report is applicable for fill placed by BMD Urban for the following lots located in Merrifield Estate - Stage 40, Mickleham, as shown in Appendix A – Site Plan.

- Lot 4201 – 4221
- Lot 4266 – 4279

A heat map indicating the amount of cut and fill prepared by JAC Surveyors dated 16th March 2022 has been attached in Appendix A along with the site plan.

3 Project Specifications

No specification has been provided for the construction works in Merrifield Estate - Stage 42, Mickleham. The supervision and inspections were performed based on AS3798. A short summary of the requirements outlined in AS3798 is provided below:

- Material to be used for fill construction shall satisfy the requirements of AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Developments". The material used shall be free of:
 - Organic soils, such as topsoils, severely root affected subsoil and peat;
 - Contaminated soils;
 - Materials which undergo volume change or loss of strength when disturbed and exposed to moisture;
 - Silts, or materials that have deleterious engineering properties of silt;
 - Fill that contains wood, metal, plastic, boulders, or other deleterious material, in sufficient proportions to affect the required performance of fill;
 - The maximum particle size of any rocks or other lump, within the layer, has not exceeded two-thirds (2/3) of the compacted layer thickness.
- Compaction to achieve a dry density ratio of at least 95% Standard, as the project was classified as **Residential**.

4 Subgrade Assessment

The subgrade was assessed by A&Y Associates following the topsoil removal and before any fill was placed. The subgrade assessment was undertaken on the **7th October 2021 and 22nd December 2021** as mentioned in report 1120 0283-1 (SSI1).

The exposed subgrade material comprised natural silty clay. No wet or soft patches were found during the inspection. No evidence of deleterious material was found during the inspection.

5 Earthworks

The earthworks for this project included stripping of topsoil, removing of tree roots, proof rolling the subgrade and placement and compaction of fill to construct engineered platforms.

Based on design plans and site inspection, it appears that the fill thickness placed is approximately 200mm-600mm. The fill layers or thickness nominated in this report are provided as a guide on the amounts of fill placed and do not necessarily reflect an accurate survey of the fill levels.

6 Fill Material

The fill material used for the platform consisted of site derived material. The material was predominantly comprised of Silty Clay with gravel.

7 Testing

Field density testing was undertaken on the compacted fill at a frequency of a minimum of 3 tests per lot (AS3798 Table 8.1).

Tests were performed using a Nuclear Density Gauge for field density determination as per AS 1289.5.8.1. Testing was completed at a minimum rate of 3 field density tests per day's production based on the minimum requirements of AS 3798-2007 and taken from each layer of fill placed.

A total of 15 field density tests were performed during the earthworks. All of the test results met the specified compaction requirement of 95% Standard Compaction.

The locations of the 15 field density tests are shown in Appendix B – Test Locations. A summary of the test results obtained from the field density testing is presented in Appendix C – Test Results Summary. The laboratory test reports of the field density tests are presented in Appendix D – NATA Test Results.

8 Finished Surface Levels

It should be noted that even though the final fill layer meets the specification requirements, over time, the material may be subject to adverse weather conditions resulting in either surface softening or drying and cracking. The top 150mm – 200mm of the fill will deteriorate with time and should be considered by the foundation engineer.

9 Exclusion

A&Y Associates was not involved in monitoring and testing the following works and as such are not included in the Level 1 report.

- Any trenches excavated and backfilled on site for the installation of underground services such as sewers, electrical conduits, water mains etc.
- Footpaths in front of the lots that may be excavated and filled after the Level 1 supervision conducted by A&Y Associates.
- Uncontrolled fill and topsoil that may have been placed as part of the landscaping of the site following the completion of the engineered fill construction.


10 Conclusion

On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by BMD Urban appears to be consistent with the requirements of AS 3798 in regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to A&Y Associates.

Appendix A - Site Plan

Merrifield St42 Heatmap

Supplied Strip vs Subgrade
Fill Placed - 2,540m³
Cut - 13,670m³




3DReshaper
www.3dreshaper.com
support@3dreshaper.com



Appendix B – Test Locations



Appendix C – Test Results Summary

Project No		1120 0283-1			Client		BMD Urban			
Project Name		Merrifield Estate - Stage 42			Specification			Density Ratio \geq 95% of Peak Wet Density		
Location		Mickleham								
Test No	Retest of Test	Date	Location	Layer	Oversize	Density Ratio	Moisture Ratio	Moisture Variation	Pass / Fail	Retest
#	#		Lot #	#	%	%	%	%		Pass / Fail
1	-	7/10/2021	-	1	6.5	98.5	98.5	-0.5	Pass	-
2	-	7/10/2021	-	1	6.9	98.5	96.5	-0.5	Pass	-
3	-	7/10/2021	-	1	6.0	98.5	98.0	-0.5	Pass	-
4	-	8/10/2021	-	2	6.0	99.0	98.0	-0.5	Pass	-
5	-	8/10/2021	-	2	6.9	98.5	97.0	-0.5	Pass	-
6	-	8/10/2021	-	2	6.5	98.5	98.5	-0.5	Pass	-
7	-	9/10/2021	-	FSL	6.2	96.0	98.5	-0.5	Pass	-
8	-	9/10/2021	-	FSL	6.0	95.5	98.5	-0.5	Pass	-
9	-	9/10/2021	-	FSL	6.0	96.5	97.5	-0.5	Pass	-
10	-	22/12/2021	-	1	6.3	96.5	99.0	-0.5	Pass	-
11	-	22/12/2021	-	1	6.2	97.0	98.0	-0.5	Pass	-
12	-	22/12/2021	-	1	5.0	98.5	97.5	-0.5	Pass	-
13	-	7/01/2022	-	2	4.0	97.5	85.0	-3.0	Pass	-
14	-	7/01/2022	-	2	6.0	98.0	85.0	-2.5	Pass	-
15	-	7/01/2022	-	2	4.5	98.0	85.0	-3.0	Pass	-
<div> <div> <div>** Negative (-) value indicates that the field moisture content is drier than the optimum moisture content (OMC)</div> <div>** Positive (+) value indicates that the field moisture content is wetter than the optimum moisture content (OMC)</div> </div> <div>  <div> <div>A&Y ASSOCIATES</div> <div>GEOTECHNICAL ENGINEERING CONSULTANTS</div> </div> </div> </div>										

Appendix D – NATA Test Results

Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1890	
Project:	Merrifield Estate - Stage 42 (Level 1)			Report:	1	
Location:	Mickleham					



Sample No	1	2	3			
Date Tested	07/10/2021	07/10/2021	07/10/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 1	Layer 1	Layer 1			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 2.04	t/m ³ 2.07	t/m ³ 1.99			
Field Moisture Content	% 19.7	% 19.8	% 20.1			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 6.5	WET, % 6.9	WET, % 6.0			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 2.06	t/m ³ 2.09	t/m ³ 2.00			
Optimum Moisture Content	% 20	% 20.5	% 20.5			

Moisture Ratio	% 98.5	% 96.5	% 98			
Moisture Variation	% -0.5	% -0.5	% -0.5			
from OMC	Drier	Drier	Drier			
Density Ratio	% 98.5	% 98.5	% 98.5			

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref : 1120 0283-1 (SI01)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 NATA WORLD RECOGNISED ACCREDITATION	NATA Accredited Laboratory No. 20172	Approved Signatory:  Date:
	Accreditation for compliance with ISO/IEC 17025 - Testing	
	The results of tests, calibrations and/or measurements included	
	in this document, are traceable to Australian / National Standards	

David Burns
12/10/2021



Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1890	
Project:	Merrifield Estate - Stage 42 (Level 1)			Report:	2	
Location:	Mickleham					

Sample No	4	5	6			
Date Tested	08/10/2021	08/10/2021	08/10/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 2	Layer 2	Layer 2			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.90	t/m ³ 2.00	t/m ³ 1.96			
Field Moisture Content	% 22.0	% 19.4	% 19.7			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 6.0	WET, % 6.9	WET, % 6.5			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.89	t/m ³ 2.02	t/m ³ 1.97			
Optimum Moisture Content	% 22.5	% 20	% 20			

Moisture Ratio	% 98	% 97	% 98.5			
Moisture Variation	% -0.5	% -0.5	% -0.5			
from OMC	Drier	Drier	Drier			
Density Ratio	% 99.0	% 98.5	% 98.5			

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref : 1120 0283-1 (SI02)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included
in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns
12/10/2021

Date:



Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1890	
Project:	Merrifield Estate - Stage 42 (Level 1)			Report:	3	
Location:	Mickleham					



Sample No	7	8	9			
Date Tested	09/10/2021	09/10/2021	09/10/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 2.02	t/m ³ 1.97	t/m ³ 1.94			
Field Moisture Content	% 18.7	% 19.7	% 20.5			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 6.2	WET, % 6.0	WET, % 6.0			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 2.09	t/m ³ 2.04	t/m ³ 1.99			
Optimum Moisture Content	% 19	% 20	% 21			

Moisture Ratio	% 98.5	% 98.5	% 97.5			
Moisture Variation	% -0.5	% -0.5	% -0.5			
from OMC	Drier	Drier	Drier			
Density Ratio	% 96.0	% 95.5	% 96.5			

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref : 1120 0283-1 (SI03)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 NATA WORLD RECOGNISED ACCREDITATION	NATA Accredited Laboratory No. 20172	Approved Signatory:  Date: 12/10/2021
	Accreditation for compliance with ISO/IEC 17025 - Testing	
	The results of tests, calibrations and/or measurements included	
	in this document, are traceable to Australian / National Standards	



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1890	
Project:	Merrifield Estate - Stage 42 (Level 1)			Report:	4	
Location:	Mickleham					



Sample No	10	11	12			
Date Tested	22/12/2021	22/12/2021	22/12/2021			
Time Tested	AM	AM	AM			

Test Location	Lot #4208	Lot #4210	Lot #4213			
	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 1	Layer 1	Layer 1			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.99	t/m ³ 1.99	t/m ³ 1.95			
Field Moisture Content	% 17.8	% 24.5	% 26.3			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	6.3	6.2	5.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	2.04	2.03	1.97		
Optimum Moisture Content	%	18	25	27		

Moisture Ratio	%	99	98	97.5		
Moisture Variation	%	-0.5	-0.5	-0.5		
from OMC		Drier	Drier	Drier		
Density Ratio	%	96.5	97.0	98.5		

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref : 1120 0283-1 (SI04)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 NATA WORLD RECOGNISED ACCREDITATION	NATA Accredited Laboratory No. 20172	Approved Signatory:  Date: 23/12/2021
	Accreditation for compliance with ISO/IEC 17025 - Testing	
	The results of tests, calibrations and/or measurements included	
	in this document, are traceable to Australian / National Standards	



Field Density Test Results AS1289.5.7.1

A & Y Associates Pty Ltd
5/16 Network Drive
Truganina VIC 3029
PH: 0400 413 531
info@ayassociates.com.au

Client:	BMD Urban			Job No:	BMD1890		
Project:	Merrifield Estate - Stage 42 (Level 1)			Report:	5		
Location:	Mickleham						

Sample No	13	14	15			
Date Tested	07/01/2022	07/01/2022	07/01/2022			
Time Tested	AM	AM	AM			

Test Location	Lot #4208 Refer to Plan	Lot #4212 Refer to Plan	Lot #4214 Refer to Plan			
Level/Layer	Layer 2	Layer 2	Layer 2			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.83	t/m ³ 1.98	t/m ³ 1.84			
Field Moisture Content	% 17.9	% 15.3	% 16.2			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	4.0	6.0	4.5		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.86	2.00	1.86		
Optimum Moisture Content	%	21	18	19		

Moisture Ratio	%	85	85	85		
Moisture Variation	%	-3.0	-2.5	-3.0		
from OMC		Drier	Drier	Drier		
Density Ratio	%	97.5	98.0	98.0		

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref : 1120 0283-1 (SI05)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included
in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns
20/01/2022

Date:

