



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

9th February 2024

Our Reference: 23694:NB1785

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
MERRIFIELD RESIDENTIAL – STAGE 3 (MICKLEHAM)**

Please find attached our Report No's 23694/R001 to 23694/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density was performed in November 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', written in a cursive style.

Nick Brock

FIGURE 1




Approximate field density test location



WARNING
BEWARE OF UNDERGROUND SERVICES
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVIDED ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. A MOCS ENQUIRY ON 1100 MUST BE MADE BY THE CONTRACTOR PRIOR TO COMMENCEMENT OF WORKS.

WARNING
IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE SETOUT INFORMATION PROVIDED ON THIS PLAN WITH THE DESIGN INTENT WHICH INCLUDES, BUT IS NOT LIMITED TO, ITEMS SUCH AS LENGTHS, CO-ORDINATES, SETOUT DIMENSIONS AND PEGGED TITLES BY THE PRINCIPAL'S LICENSED SURVEYOR.

CONTRACTOR



CONSTRUCTION
ISSUED FOR CONSTRUCTION

| STREET | SERVICE OFFSET TABLE | | | | | | | | | | | |
|---------------------------------|----------------------|--------|----------------------|--------|--------------------|--------|----------|--------|-------------------|--------|-------------|--------|
| | GAS | | RECYCLED WATER (NDW) | | POTABLE WATER (DW) | | TELECOMS | | ELECTRICAL CABLES | | SEWER | |
| | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET |
| GAMON STREET | WEST | 2.10m | WEST | 2.50m | WEST | 3.10m | EAST | 1.775m | EAST | 2.50m | EAST / WEST | 1.00m |
| GOULD CRESCENT (LOTS 301 - 307) | WEST | 2.10m | WEST | 2.50m | WEST | 3.10m | EAST | 1.00m | EAST | 1.85m | WEST | 1.00m |
| GOULD CRESCENT (LOTS 307 - 324) | NORTH | 2.10m | NORTH | 2.50m | WEST | 3.10m | SOUTH | 1.00m | SOUTH | 1.85m | NORTH | 1.00m |
| BRACEGIRLE DRIVE | WEST | 2.10m | WEST | 2.50m | WEST | 3.10m | EAST | 1.775m | EAST | 2.50m | EAST / WEST | 1.00m |

| EXISTING | PROPOSED | FILLING |
|------------------------------|---|----------------------------|
| EXISTING GAS MAIN | PROPOSED GAS MAIN | ON LOTS DEEPER THAN 2000mm |
| EXISTING WATER MAIN | PROPOSED WATER MAIN | |
| EXISTING ELECTRICITY CABLE | PROPOSED ELECTRICITY CABLE | |
| EXISTING TELSTRA CABLE & PIT | PROPOSED TELSTRA CABLE | |
| EXISTING SEWER MAIN & M.H. | PROPOSED SEWER MAIN & M.H. | |
| EXISTING DRAIN & PIT | PROPOSED DRAIN, PIT & RECYCLED WATER MAIN | |
| PROPOSED GAS & WATER CONDUIT | PROPOSED FOOTPATH | |

LEGEND

TOP OF WALL FINISHED SURFACE LEVEL: 710209.33
BOTTOM OF WALL FINISHED SURFACE LEVEL: 690204.22

TAYLORS
Urban Development | Infrastructure
1272 Fernside Quay Road, Maitland NSW, Victoria, 3168
Tel: 41 935 2953 | www.taylors.com.au

DESIGNED: SJP REG. ENGINEER: JYALDEN DRAFTED: PGV
CHECKED: ROK PE REG. NO: 0002370 CAD REF: 01091-03-E-106

HUME CITY COUNCIL
225 DONNYBROOK ROAD, MICKLEHAM
MERRIFIELD RESIDENTIAL, STAGE 3
DETAIL LAYOUT PLAN
SERVICE OFFSET TABLE

SCALE 1:500 @A1
VERSION 0
SHEET 7 OF 26
DRAWING NO. 01091-03-E-106



COMPACTION ASSESSMENT

Job No 23694
 Report No 23694/R001
 Date Issued 20/11/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | MERRIFIELD RESIDENTIAL - STAGE 3 | Date tested | 09/11/23 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 07:31 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No | 1 | 2 | 3 | 4 | 5 | 6 |
|-----------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL | | | | | | |
| Measurement depth | mm | 175 | 175 | 175 | 175 | 175 |
| Field wet density | t/m ³ | 1.95 | 1.92 | 1.93 | 1.96 | 1.92 |
| Field moisture content | % | 18.6 | 18.7 | 16.3 | 17.1 | 20.1 |

Test procedure AS 1289.5.7.1

| Test No | 1 | 2 | 3 | 4 | 5 | 6 |
|-------------------------------------|------------------|------|------|------|------|------|
| Compactive effort | Standard | | | | | |
| Oversize rock retained on sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 |
| Peak Converted Wet Density | t/m ³ | 1.96 | 1.94 | 1.96 | 1.95 | 1.94 |
| Adjusted Peak Converted Wet Density | t/m ³ | - | - | - | - | - |
| Optimum Moisture Content | % | 20.5 | 20.0 | 16.5 | 17.5 | 21.0 |

| | | | | | | |
|--|----------|----------|------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 1.5% dry | 0.0% | 0.5% dry | 1.0% dry | 1.0% dry |
|--|----------|----------|------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

| | | | | | | | |
|-----------------------------------|---|------|------|------|-------|------|------|
| Density Ratio (R _{HD}) | % | 99.5 | 99.0 | 98.5 | 100.0 | 99.0 | 99.5 |
|-----------------------------------|---|------|------|------|-------|------|------|

Material description

| |
|--------------------|
| No 1 - 6 Clay Fill |
|--------------------|

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23694
 Report No 23694/R002
 Date Issued 20/11/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | MERRIFIELD RESIDENTIAL - STAGE 3 | Date tested | 10/11/23 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|------------|-----------------|--------|-------|-------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: | 08:30 |
|---------|------------|-----------------|--------|-------|-------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No | 7 | 8 | 9 | 10 | 11 | 12 |
|-----------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL | | | | | | |
| Measurement depth | mm | 175 | 175 | 175 | 175 | 175 |
| Field wet density | t/m ³ | 1.95 | 1.92 | 1.97 | 1.98 | 1.97 |
| Field moisture content | % | 19.0 | 19.1 | 17.6 | 19.3 | 19.8 |

Test procedure AS 1289.5.7.1

| Test No | 7 | 8 | 9 | 10 | 11 | 12 |
|-------------------------------------|------------------|------|------|------|------|------|
| Compactive effort | Standard | | | | | |
| Oversize rock retained on sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 |
| Peak Converted Wet Density | t/m ³ | 1.97 | 1.94 | 1.99 | 1.99 | 2.00 |
| Adjusted Peak Converted Wet Density | t/m ³ | - | - | - | - | - |
| Optimum Moisture Content | % | 21.0 | 19.0 | 18.0 | 21.0 | 22.0 |

| | | | | | | |
|--|----------|------|----------|----------|------|----------|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 0.0% | 0.5% dry | 1.5% dry | 0.0% | 1.0% dry |
|--|----------|------|----------|----------|------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

| | | | | | | | |
|-----------------------------------|---|------|------|------|------|------|-------|
| Density Ratio (R _{HD}) | % | 99.0 | 99.0 | 99.0 | 99.5 | 99.0 | 100.0 |
|-----------------------------------|---|------|------|------|------|------|-------|

Material description

| |
|---------------------|
| No 7 - 12 Clay Fill |
|---------------------|

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23694
 Report No 23694/R003
 Date Issued 20/11/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | MERRIFIELD RESIDENTIAL - STAGE 3 | Date tested | 13/11/23 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|------------|-----------------|--------|-------|-------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: | 09:29 |
|---------|------------|-----------------|--------|-------|-------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No | 13 | 14 | 15 | - | - | - |
|-----------------------------|-------------------|-------------------|-------------------|------|---|---|
| Location | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | | | |
| Approximate depth below FSL | | | | | | |
| Measurement depth | mm | 175 | 175 | 175 | - | - |
| Field wet density | t/m ³ | 1.94 | 1.92 | 1.97 | - | - |
| Field moisture content | % | 18.2 | 20.7 | 20.5 | - | - |

Test procedure AS 1289.5.7.1

| Test No | 13 | 14 | 15 | - | - | - |
|-------------------------------------|------------------|------|------|------|---|---|
| Compactive effort | Standard | | | | | |
| Oversize rock retained on sieve | mm | 19.0 | 19.0 | 19.0 | - | - |
| Percent of oversize material | wet | 0 | 0 | 0 | - | - |
| Peak Converted Wet Density | t/m ³ | 1.96 | 1.91 | 1.99 | - | - |
| Adjusted Peak Converted Wet Density | t/m ³ | - | - | - | - | - |
| Optimum Moisture Content | % | 19.5 | 20.5 | 21.0 | - | - |

| | | | | | | |
|--|----------|------|----------|---|---|---|
| Moisture Variation From Optimum Moisture Content | 1.5% dry | 0.0% | 0.5% dry | - | - | - |
|--|----------|------|----------|---|---|---|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

| | | | | | | |
|-----------------------------------|---|------|-------|------|---|---|
| Density Ratio (R _{HD}) | % | 99.0 | 100.5 | 99.0 | - | - |
|-----------------------------------|---|------|-------|------|---|---|

Material description

| |
|----------------------|
| No 13 - 15 Clay Fill |
|----------------------|

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry